

Lfd. Nr.	MONAT BAUTEIL/ WOCHE	2010												2011																																					
		März			April				Mai			Juni			Juli			August			Sept.			Okt.			Nov.			Dez.			Jan.			Febr.															
		10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52	1	2	3	4	5	6	7
	<b>Baubeginn: 29.03.2010 / Bauende : 17.12.2010</b>																																																		
	Ausführung	29.03.2010	17.12.2010	[Gantt bar from 29.03.2010 to 17.12.2010]																																															
	<b>Gewerk</b>	<b>Anfang</b>	<b>Ende</b>																																																
<b>Los 1</b>	<b>Rohbauarbeiten / BE</b>	<b>29.03.2010</b>	<b>26.11.2010</b>	[Gantt bar from 29.03.2010 to 26.11.2010]																																															
	Abbruch, Mwk, Beton, Stahltüren	29.03.2010	25.06.2010	[Gantt bar from 29.03.2010 to 25.06.2010]																																															
<b>Los 2</b>	<b>Zimmerer</b>	<b>17.05.2010</b>	<b>04.06.2010</b>	[Gantt bar from 17.05.2010 to 04.06.2010]																																															
<b>Los 3</b>	<b>Dachdecker</b>	<b>07.06.2010</b>	<b>02.07.2010</b>	[Gantt bar from 07.06.2010 to 02.07.2010]																																															
<b>Los 4</b>	<b>Gerüstbauarbeiten</b>	<b>05.04.2010</b>	<b>14.08.2010</b>	[Gantt bar from 05.04.2010 to 14.08.2010]																																															
<b>Los 5</b>	<b>WDVS</b>	<b>28.06.2010</b>	<b>14.08.2010</b>	[Gantt bar from 28.06.2010 to 14.08.2010]																																															
<b>Los 6</b>	<b>Alu- Fenster - Türen</b>	<b>21.06.2010</b>	<b>02.07.2010</b>	[Gantt bar from 21.06.2010 to 02.07.2010]																																															
<b>Los 7</b>	<b>Putzarbeiten</b>	<b>02.08.2010</b>	<b>27.08.2010</b>	[Gantt bar from 02.08.2010 to 27.08.2010]																																															
<b>Los 8</b>	<b>Trockenbauarbeiten/ Holztüren</b>	<b>09.08.2010</b>	<b>12.11.2010</b>	[Gantt bar from 09.08.2010 to 12.11.2010]																																															
<b>Los 9</b>	<b>Estricharbeiten</b>	<b>30.08.2010</b>	<b>10.09.2010</b>	[Gantt bar from 30.08.2010 to 10.09.2010]																																															
<b>Los 10</b>	<b>Fliesenarbeiten</b>	<b>27.09.2010</b>	<b>19.11.2010</b>	[Gantt bar from 27.09.2010 to 19.11.2010]																																															
<b>Los 11</b>	<b>Maler- Bodenleger</b>	<b>04.10.2010</b>	<b>27.11.2010</b>	[Gantt bar from 04.10.2010 to 27.11.2010]																																															
<b>Los 12</b>	<b>Prallwand optional</b>	<b>20.09.2010</b>	<b>29.10.2010</b>	[Gantt bar from 20.09.2010 to 29.10.2010]																																															
<b>Los 13</b>	<b>Außenanlagen</b>	<b>06.09.2010</b>	<b>29.10.2010</b>	[Gantt bar from 06.09.2010 to 29.10.2010]																																															
<b>Los 14</b>	<b>Bauendreinigung</b>	<b>29.11.2010</b>	<b>17.12.2010</b>	[Gantt bar from 29.11.2010 to 17.12.2010]																																															
<b>Lose</b>	<b>Haustechnik</b>	29.03.2010	19.11.2010	[Gantt bar from 29.03.2010 to 19.11.2010]																																															
	inkl. Außenbereich																																																		
	<b>Abnahme Firmen/ Mängelbeseit.</b>	<b>22.11.2010</b>	<b>10.12.2010</b>	[Gantt bar from 22.11.2010 to 10.12.2010]																																															
	<b>Abnahme BOA</b>	<b>29.11.2010</b>	<b>02.12.2010</b>	[Gantt bar from 29.11.2010 to 02.12.2010]																																															
	<b>Freigabe Nutzung durch BOA</b>	<b>17.12.2010</b>	<b>17.12.2010</b>	[Gantt bar from 17.12.2010 to 17.12.2010]																																															
	<b>Übergabe Nutzer</b>																																																		
	<b>Schlussrechnungen</b>	bis	28.02.2011	[Gantt bar from 29.11.2010 to 28.02.2011]																																															