

**BV: Eisenbahnüberführung Ernst-Reuter-Allee
- Kostenfortschreibung KV**

Stand: 16.08.2012

Kosten	Stand							
	DS 0266/09				DS 0291/12			
	23.07.2009				23.07.2012			
	DB AG	LH MD	Dritte	gesamt	DB AG	LH MD	Dritte	gesamt
Baukosten								
gesamt netto				40.247.009				45.459.098
kreuzungsbedingt								
netto					5.122.346	33.889.811	0	39.012.157
brutto					5.122.346	40.328.875	0	45.451.221
brutto incl.VwK. 10 %					5.634.581	44.361.763	0	49.996.343
					(gemäß "Anlagenteilungsschlüssel")			
kreuzungsbedingt								
netto	16.618.182	20.367.456	0	36.985.638	16.119.823	22.892.334	0	39.012.157
brutto	16.618.182	24.237.273	0	40.855.455	18.780.445	26.670.777	0	45.451.221
brutto incl.VwK. 10 %	18.280.000	26.661.000	0	44.941.000	20.658.489	29.337.854	0	49.996.343
					(gemäß Kreuzungsteilungsschlüssel)			
nicht kreuzungsbedingt								
netto	1.009.091	0	4.598.930	5.608.021	845.876	0	5.601.067	6.446.943
brutto	1.009.091	0	5.472.727	6.481.818	845.876	0	6.665.270	7.511.146
brutto incl.VwK. 10 %	1.110.000	0	6.020.000	7.130.000	930.464	0	7.331.797	8.262.260
gesamt								
netto	17.627.273	20.367.456	4.598.930	42.593.659	16.965.699	22.892.334	5.601.067	45.459.100
brutto	17.627.273	24.237.273	5.472.727	47.337.272	19.626.321	26.670.777	6.665.270	52.962.367
brutto incl.VwK. 10 %	19.390.000	26.661.000	6.020.000	52.071.000	21.588.953	29.337.854	7.331.797	58.258.604

BV: Eisenbahnüberführung Ernst-Reuter-Allee
- Kostenfortschreibung KV

Stand: 16.08.2012

gesamt								
netto	17.627.273	20.367.456	4.598.930	42.593.659	16.965.699	22.892.334	5.601.067	45.459.100
brutto	17.627.273	24.237.273	5.472.727	47.337.272	19.626.321	26.670.777	6.665.270	52.962.367
brutto incl.VwK. 10 %	19.390.000	26.661.000	6.020.000	52.071.000	21.588.953	29.337.854	7.331.797	58.258.604
Gesamtkosten LH MD (brutto incl. VwK.)						29.337.854		
Fördermittel		20.462.000				23.470.283		
						(80 %)		
Eigenanteil LH MD		6.199.000				5.867.571		
Vorteilsausgleich von DB AG								
netto		7.040.000						
brutto		8.377.600				8.846.479		
Reduzierung förderfähige Kosten (Erlass MLV) (Vorteilsausgleich - Eigenanteil LH MD)						2.978.908		
förderfähige Kosten LH MD						26.358.946		
Einnahmen durch Fördermittel real						21.087.157		